



www.mass.gov/southcoastrail

South Coast Rail - Phase 1 Middleborough - Project Update

April 27, 2020

Spring 2020 Project Update

- Major construction packages are being advertised and awarded
- Demolition activities will begin in Fall River
- First major package – Fall River – will be underway this summer
- New Bedford, Middleborough package to be advertised May 1
- Both lines under construction by the end of 2020

Early Action Work Advancing

- Culvert contract to be finished 6/30/20; 46 culverts were completed
- 4 Bridge contract to be completed in October 2020

*Lakeville track over
new culvert*



Early Demolition Contract

- The Early Demolition contract was awarded to DW White Construction of Acushnet. Notice to Proceed was provided on 4/24. There is work at nine sites, including two in Middleborough: 52 West Grove Street and 161 South Main Street.
- Demo site work includes asbestos and lead abatement; cutting/capping utilities; disposing of debris; backfill/grading/loam and seeding; and fencing.
- Completion is estimated for November 2020.

Fall River Secondary

- The Fall River Secondary contract package was advertised 2/14/20, with bids to be opened May 7. Request for Board approval will follow shortly afterwards.
- The contract includes 11 miles of track, new stations in Freetown and Fall River, a layover facility in Fall River, 8 bridges, 10 grade crossings, 10 culverts, systems and infrastructure.




New Bedford, Middleborough & Systems

- This contract package will be advertised on May 1, with bids scheduled to be opened on June 25.
- The contract includes 27 miles of track, 4 new stations, the New Bedford layover facility, 18 grade crossings, 11 culverts, systems and infrastructure.
- It includes the Middleborough Secondary and station
- 39 months of construction



Phase 1 Schedule



How to Follow SCR

- Visit the project website and sign up for updates and construction information:
www.mass.gov/SouthCoastRail
- Send us comments at
SouthCoastRail@dot.state.ma.us

